

UAF Engineering Facility Information Item

ECI-Hyer/NBBJ have completed the project Contract Documents (CD) for the first work package (foundation, structural steel, and exterior for the new building) and a construction services agreement has been issued to Davis Constructors and Engineers. The remaining design elements (building completion, fit out, and occupancy) are scheduled for completion in June 2013.

FY13 funding for the Engineering Facility allowed UAF to begin facility construction. Current construction efforts will allow for the erection and enclosure of the facility, including the final exterior roofing, walls, glass, and insulation for a fully warm and dry shell.

The State of Alaska will be providing an additional \$15M in FY14 funds. UAF will use these funds to prioritize the purchase of long lead equipment, place orders for items requiring additional coordination as the shell is built (i.e. casework and duct work in shafts), and begin completion of major mechanical, plumbing, and electrical rough-in.